Test Stand PAI-002-TS

Description	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Fluid level check of reservoir (1/2 minimum level required)												
Check cleanliness of area												
Verify power and opertation to system												
Check for any leaks or damages to system												
Check for any structural damages				1		1						
Check operation of touchscreen for system												
Check pressure gauges (6) for any issues												
Check soft hose lines for any leaks or bulging												
Check 4 way system for pressure and operation												
Check all fittings are secured on test outlets												
Check system to pump drive next to stand												
Verify power to flow computer to pump drive												
Check for vibration or abnormal sounds from pumps/motors during operation												
Initials												

* V: Good condition O: Needs Attention/Repair

**	N	O.	te	2.5	•

Section V.A.

Revision: N/I